

**DELHI TRANSCO LIMITED**  
**Office of DGM (OS & Lines)**  
**Convener (Operation Co-ordination Committee)**  
**Room No. 10, 1st floor, 220KV S/ Stn. Bldg.,**  
**Naraina, C.O.D., Ring Road, New Delhi-110010**

No. F.DTL/831/F.4/2014-15/DGM (OS &amp; Lines)/191

Date: 23.03.2015

To: Members of Operation Co-ordination committee

Sub: Supplementary agenda for OCC meeting dt. 24.03.15 (Tuesday) at 3:00 P.M.

**1. Proposed shutdown at 220kV Sarita Vihar Substation**

DTL proposed the following shutdowns at 220kV Sarita Vihar Substation:

S. No.	Proposed Date & time of S/D	Name of the feeder / equipment	Work to be carried out	Remarks
1	01.04.2015 and 02.04.2015 (08:00Hrs to 17:00Hrs )	100MVA Transformer-I along with 66KV Incomer-I	Arresting of oil leakages of Tx by M/s Sandeep Enterprises	Load may be shifted to 100MVA Tx-II.
2	03.04.2015 and 04.04.2015 (08:00Hrs to 17:00Hrs )	100MVA Transformer-II along with 66KV Incomer-II	Arresting of oil leakages of Tx by M/s Sandeep Enterprises	Load may be shifted to 100MVA Tx-I

Members may deliberate.

**2. Proposed shutdown on various 220kV Lines of DTL.**

DTL proposed the following tentative schedule of continuous shutdowns on various 220kV Lines for Re-conductoring work by M/s PGCIL. The shutdowns on 66kV/33kV/11kV/LT Lines crossing individual sections of the following lines shall be taken on day to day basis:

S. No.	Proposed Date & time of S/D	Name of the feeder	Work to be carried out
1	10.04.15 to 30.04.15	220 kV Geeta Colony to Wazirabad Ckt-I	Re-conductoring work by M/s PGCIL
2	01.05.15 to 14.05.15	220 kV Geeta Colony to Wazirabad Ckt-II	
3	10.04.15 to 20.05.15	220 kV Sarita Vihar to Pragati to IP Ckt-I	
4	21.05.15 to 15.06.15	220 kV Sarita Vihar to Pragati to IP Ckt-II	
5	15.04.15 to 14.05.15	220kV Bamnauli – Naraina Ckt-I	

Members may deliberate.

(Loveleen Singh)  
D.G.M. (OS&Lines)  
Convener, OCC