

DELHI TRANSCO LIMITED

(Regd. Office: Shakti Sadan, Kotla Road, New Delhi-110002)

Additional AGENDA OF OCC MEETING DT. 01.09.2015

Date : 01.09.2015 (Tuesday)
Time : 3:00 PM
Venue : 220 KV Substation Park street

1. Proposed Shutdowns

1.1 DTL Proposed the following Shutdowns at 220KV Gopalpur S/Stn.

S.No.	Name of the Feeder/ Bay	Date	Time	Work to be done	Remarks
1	100 MVA Tx-III alongwith 33kV I/C-III	04.09.2015	6AM to 1PM	For replacement of outlived LAs.	The load may please be transfer at 100MVA TX-I and 33kV I/C-I
2	220kV Bay-6 alongwith 220kV Bus-I	09.09.2015	6 AM to 1 PM	For replacement of outlived CVT of Y phase & Tan delta Testing of CT and CVTs.	Bay is idle presently charged on no load.
3	33kV Capacitor bank-II	12.09.2015	06 AM to 10 AM	For general maintenance work.	No need of shifting of load.
4	33kV DIFR circuit	13.09.2015	6AM to 1PM	For attending hotpoint at Y phase isolator clamp.	The load may please be transfer at 33kV Civil Line Ckt.
5	100 MVA Tx-I alongwith 33kV I/C-I	20.09.2015	6AM to 3PM	For replacement of Oil pump	The load may please be transfer at 100 MVA Tx-III and 33kV I/c-III
6	220kV Bay-7 alongwith 220kV Bus-I	23.09.2015	6AM to 1PM	For replacement of outlived CVTs.	The load may be transfer to Mandola ckt.-I & II
7	220kV Mandola Ckt.-II	26.08.2015	6AM to 1PM	For replacement of outlived CVTs 2 nos.	The load may please be transfer at 220kV Mandola ckt.-I.
8	33kV Indira Vihar ckt.-II	27.09.2015	6AM to 11AM	For earth switch alignment.	The load may please be transfer at 33kV Indira Vihar ckt.-I

1.2 DTL Proposed the following Shutdowns at 220KV Gazipur S/Stn.

S.No.	Name of the Feeder/ Bay	Date	Time	Work to be done	Remarks
1	220 KV, Maharani	04.09.2015	07:00 Hrs	Re-installation of all 03	Load will be Managed

	Bagh Ckt. No. - II		to 14: 00 Hrs	Nos. 220 KV, CVT on new base, as existing base has been damaged due to rust / corrosion problem at Gazipur and 02 Nos. hot point also be attended.	by 220 KV, Maharani Bagh Ckt. No. – I.
2	220 KV, Maharani Bagh Ckt. No. – I.	08.09.2015	07:00 Hrs to 12: 00 Hrs	Re-installation of 02 Nos. 220 KV, CVT on new base, as existing base has been damaged due to rust / corrosion problem at Gazipur.	Load will be Managed by 220 KV, Maharani Bagh Ckt. No. – II.
3	33kV DIFR circuit	13.09.2015	6AM to 1PM	For attending hotpoint at Y phase isolator clamp.	The load may please be transfer at 33kV Civil Line Ckt.

1.3 DTL Proposed the following Shutdowns at 220KV I.P S/Stn.

S.No.	Name of the Feeder/ Bay	Date	Time	Work to be done	Remarks
1	220 KV BUS-II COMPLETE	31/08/15	CONTINUE FROM 30.08.15 upto 11:00 P.M	FOR REPLACEMENT OF BUS BAR OF 220 KV BUS II INTER SECTION/BUS-II NORTH SECTION	
2	220KV PPG CKT NO -1	2/09/15	05:30 AM to 3:00 P.M	FOR CONNECTING THE PT CABLE AND ATTENDING HOT POINT ON Y PHASE ISOLATOR CLAMP CT SIDE/OTHER MTC WORK AS PER PMS	
3	220KV PPG CKT NO-2	3/09/15	09:00 AM to 3:00 PM	FOR ATTENDING THE HOT POINT ON Y PHASE COMMON JUMPER CLAMP Y PHASE CT CLAMP BREAKER SIDE/OTHER MTC WORK AS PER PMS	
4	33 KV BAY NO 34 ALONG WITH 33 KV EAST BUS 1	4/09/15	09:00AM to	TO ATTEND THE HOT POINT ON R PHASE BUS ISOLATOR	

	NORTH SECTION		1:00 PM	CLAMP/OTHER MTC WORK AS PER PMS	
5	33 KV BAY NO 33 ALONG WITH 33 KV WEST BUS 1 NORTH SECTION	5/09/15	1:00 PM to 05:30 P.M	TO ATTEND THE HOT POINT ON B PHASE BUS ISOLATOR CLAMP/OTHER MTC WORK AS PER PMS	
6	PRAGATI CKT NO-1	7/09/15	5:30 AM to 3:00 PM	REPLACEMENT OF B PHASE BREAKER TOP CLAMP AND DAMAGED CONDUCTOR /OTHER MTC WORK AS PER PMS	
7	220KV BUS-COUPLER ALONGWITH 220KV BUS-I SOUTH SECTION	10/09/15	6:00AM to 2:00 PM	REPLACEMENT OF OUTLIVED 220KV BUS PTS	
8	220KV BUS-COUPLER ALONGWITH 220KV BUS-II SOUTH SECTION	10/09/15	2:00PM to 6:00 PM	REPLACEMENT OF OUTLIVED 220KV BUS PTS	
9	33KV NIRMAN BHAWAN CKT (BAY-2)ALONG WITH EB-I SS	12/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
10	33KV ELECTRIC LANE CKT (BAY-4)ALONG WITH EB-I SS	14/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
11	33KV TILAK MARG CKT (BAY-6)ALONG WITH EB-I SS	16/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
12	33KV ELECTRIC LANE CKT (BAY-10)ALONG WITH EB-I SS	18/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
13	33 KV INCOMER-II BAY NO 14 ALONG WITH EB-I SS	19/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
14	33KV NIRMAN BHAWAN CKT (BAY-16 ALONG WITH EB-I SS	22/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	
15	33KV KAMLA MARKET CKT (BAY-18) ALONG	24/09/15	9:00AM to	MTC WORK AS PER PMS	

	WITH EB-I SS		3:00 P.M		
16	33KV DEFENCE COLONY CKT (BAY-24) ALONG WITH EB-I SS	26/09/15	9:00AM to 3:00 P.M	MTC WORK AS PER PMS	

1.4 DTL Proposed the following Shutdowns of EHV Lines of Various utilities X-ing 220 kV BML- NRN Line, for Replacement of ACSR Zebra conductor with ACCC (HTLS) conductors through PGCIL .

SL. No.	Name of EHV Lines	Name of Utilities	From To Date	Remarks
1	66 kV D/Ckt Line	BBMB		For re-conductoring work between T. No- 30-31 (both Ckt)
2	66 kV G-2 & G-6 (D/C) Line	BRPL		For re-conductoring work between T. No- 53-54 (both Ckt)
3	33 kv Khyber place ckt-I&II	MES		For re-conductoring work between T. No- 92-93, 95-96 & 97-98 (both Ckt)
4	25 KV Blue Line Metro	DMRC		For re-conductoring work between T. No- 53-54 (Ckt-I)

The above shut-downs are necessary for carrying out Replacement of ACSR Zebra Conductor with ACCC(HTLS) Conductors , the EHV Lines xing under the DTL , Bamnauli- Naraina Line in above mention Towers